



Ideal Inspection
 (a division of Ideal Oilfield Construction Ltd.)
 P.O Box 1473
 Brooks, Alberta
 T1R 1C3
 Phone: 403-362-2843 Fax: 403-362-2862

INSPECTION REPORT

Client: 4 Star Ventures		Location: DaPaJo Construction Limited		Date: October 21, 2014	
Page: 1 of 1		Unit :67326		Inspection: Magnetic Particle	
Work Order:2520D		Report:4270			
Parts Examined: 5 1/2" AOT Casing Elevator					
Surface Condition: Painted			Material Temperature: 18° Celsius		
Procedure: MPI-DPJ-001			Code: ASME Section V, ASTM E709		
Equipment: Parker B 310 Contour Probe, PM-50 Permanent Magnets					
Method: Magnetic Particle, AC Continuous, Wet Colour Contrast Method					
Test Medium: Magnaglo 14AM prepared bath					
Test Results:			Engineer's Approval:		
No cracks found at time of inspection					
Photos:					
					
Technician: Bryan Hoskins		CGSB #: 19053		Signature: <i>Bryan Hoskins</i>	
Assistant: Travis Bungay					
Repairs Complete	Yes	No	N/A	X	Acceptable For Service
					Yes X No