

Ideal Inspection

(a division of Ideal Oilfield Construction Ltd.)

P.O Box 1473

Brooks, Alberta

TIR 1C3

Phone: 403-362-2843

Fax: 403-362-2862

510


INSPECTION REPORT

Client: Four Star Ventures	Location: DaPaJo Construction Limited	Date: May 31, 2012
P.O. :	Work Order : 639d	Report : 3549
Page : 1 of 1	Rig or Unit :	Inspection: Magnetic Particle
Parts Examined: 5 1/2" Web Wilson LAC 50 Ton elevator	S/N: H78255-4PM	4135MOD R736
Surface Condition: Painted	Material Temperature: 20° Celsius	
Procedure: MPI-DPJ-001	Code: ASME Section V, ASTM E709	
Equipment: Parker B 310 Contour Probe, PM-50 Permanent Magnets, Spectroline Model C-100 Super High Intensity Black Light Lamp		
Method: Magnetic Particle, Wet fluorescent Colour Contrast Method		
Test Medium: Ardrox 8800a Fluorescent Magnetic Particle Suspension		
Test Results:	Engineer's Approval:	
No defects found at time of inspection.		

Photos:



Technician: John Frances CGSB # 66004062 Signature: Assistant: Tyler Nevison



Acceptance of Service: Yes

PERMIT TO PRACTICE
FIRTH ENGINEERING LTD.

Signature: *[Signature]*
Date: *31 May 12*

PERMIT NUMBER: P 6554
The Association of Professional Engineers,
Geologists and Geophysicists of Alberta